

CUSOP PLAYING FIELD MAINTENANCE SCHEDULE

INITIAL DRAFT REPORT

The following items have been identified as being in need of attention. The next stage is to identify suitable contractors.



Gate catch to be converted to self-closing



The opening between the gate and the post is less than 12mm and could trap users' fingers

Adjust gate to ensure a 12mm opening all around

Rope climbing frame and slide	
	
	Timber and rope to be pressure washed. Suitable timber preservative to be applied
	Landing area needs a suitable rubber matting to prevent poaching.



Shelter
clean roof
power wash timber and stain
prepare suitable internal floor surface
erect fixed benches/



Seesaw
power wash
rubber matting on landing areas



The seat clearance from finished surface level to the underside of the seat is too low and does not meet the requirements of BS EN

Adjust seat height/s (400mm-500mm is recommended)



Lift and relay the grass mats or test impact absorbing properties to ensure the correct surface qualities are maintained for the equipment

	Space net The ropes/nets are worn/damaged in places Monitor for further deterioration and repair/replace as required Power wash
Football goal area	
	
Fence dilapidated	
	
Goals: painting and resetting. Football nets: replacing.	



Vegetation and shrubs to be cut back



High fence/net: replace

	Multiplay slide and Wendy house Clean
	Replace worn floor – timber with rubber mat. Use marine ply.
	
	Four-way springer Deep clean



Spring car

Deep clean



Spring lion

Deep clean



Bench: replace